

Council Meeting of May 25, 2016

Agenda Item No. 7c

## REQUEST FOR COUNCIL ACTION

**SUBJECT:** Update on the Schedule for the 7000 South Storm Drain Project

# 7000 South Schedule Discussion

- First transfer of money - \$4.0 Million on 10/22/14
- Pre-design sent to SOQ firms 12/4/14
- Agreement to City Council (CC) on 1/28/2015
- “North Area” draft of projects from HAL on 3/12/15
- Subdivision near Constitution Park (3300 West, 6880 South and 3370 West) design started 3/12/15
- Project advertised 5/10/15
- Project to CC on 6/10/15 – Jordan Valley Construction - \$918,813.50 – project completed 1/5/16
- Full 2015 Storm Drain Master Plan update – completed on 11/4/2015
- Contractor pre-qualifications sent out 11/8/15, returned 11/23/15
- Phase 1 construction (Jordan River to 1300 West) – bids sent out 11/25/15, returned 12/9/15, to CC 12/16/15
- NTP Phase 1 - 1/29/16, expected completion 6/29/16
- New Storm Water bond approved by CC on 1/13/16 - \$4.5 Million

## How Long until the work is finished?

(This Schedule information was presented to the public on May 21, 2015)

Upper subdivision pipe work – September 2015

Phase 1 – Jordan River to 1950 West

– Summer 2016

Phase 2 – 1950 West to Constitution Park

– Summer 2017

Constitution Park lowering

– Summer 2017