



USDB Ogden Campus Activity Center Upgrade

							2023																
Activity ID	Estimated Lead Time	Activity Description	Original Duration	Remaining Duration	% Done	Start	Finish	March	April	May	June	July	August	September	January	February	March	April	May	June	July		
<b>Milestones &amp; General Activities</b>																							
1001		Project Duration	52	52	0%	3/22/2023	6/1/2023																
1002		Solicitation	1	0	100%																		
1003		Site Visit	1	0	100%																		
1005		Award	1	0	0%																		
1006		Notice to Proceed	1	0	0%																		
<b>Construction</b>																							
3001		Submittals	15	15	0%																		
3002		Material Leadtime	30	30	0%																		
3003		Mobilization	2	0	0%	3/22/2023	3/23/2023																
3004		Install Site Protection	1	0	0%	3/24/2023	3/24/2023																
		<b>Demo</b>																					
3005		Doors/Frames	1	1	0%	3/27/2023	3/27/2023																
3006		Plumbing Fixtures/ Appliances	1	1	0%	3/27/2023	3/27/2023																
3007		Cabinets/ Countertops	1	1	0%	3/27/2023	3/27/2023																
3008		Ceilings	1	1	0%	3/28/2023	3/28/2023																
3009		Partition Walls	1	1	0%	3/28/2023	3/28/2023																
3010		Flooring	3	3	0%	3/29/2023	3/31/2023																
3011		Lights/Diffusers	2	2	0%	3/29/2023	3/30/2023																
3012		Exterior Door	1	1	0%	4/3/2023	4/3/2023																
		<b>New Construction</b>																					
3013		Brick Repair	2	2	0%	4/3/2023	4/4/2023																
3014		Saw Cut Concrete	1	1	0%	4/4/2023	4/4/2023																
3015		Under slab HVAC/Plumbing	2	2	0%	4/5/2023	4/6/2023																
3016		Repour Concrete Slab	1	1	0%	4/7/2023	4/7/2023																
3017		Frame Partition Walls	2	2	0%	4/10/2023	4/11/2023																
3018		Electrical Rough-in	3	3	0%	4/12/2023	4/14/2023																
3019		Plumbing Rough-in	2	2	0%	4/12/2023	4/13/2023																
3020		Hvac	2	2	0%	4/13/2023	4/14/2023																
3021		Door Frames	1	1	0%	4/17/2023	4/17/2023																
3022		Insulation	1	1	0%	4/17/2023	4/17/2023																
3023		Drywall/Tape Mud	5	5	0%	4/17/2023	4/21/2023																
3024		Paint	5	5	0%	4/24/2023	4/28/2023																
3025		Cabinets/ Countertops	2	2	0%	5/1/2023	5/2/2023																
3026		Interior Lights	2	2	0%	5/1/2023	5/2/2023																
3027		Restroom Epoxy	3	3	0%	5/3/2023	5/5/2023																
3028		Flooring/Base	4	4	0%	5/8/2023	5/11/2023																
3029		Restroom Accessories	1	1	0%	5/15/2023	5/15/2023																
3030		Plumbing Trim	2	2	0%	5/15/2023	5/16/2023																
3031		Electrical Trim	2	2	0%	5/15/2023	5/16/2023																
3032		HVAC Trim	2	2	0%	5/15/2023	5/16/2023																
3033		Window Film	1	1	0%	5/16/2023	5/16/2023																
3034		Doors/Hardware	1	1	0%	5/16/2023	5/16/2023																
3035		Appliances/ Furnishings	2	2	0%	5/17/2023	5/18/2023																
		<b>Substantial Completion</b>																					
3036		Demobilization	2	2	0%	5/22/2023	5/23/2023																
3037		Pre Final Inspection	1	1	0%	5/24/2023	5/24/2023																
3038		Corrections	3	3	0%	5/24/2023	5/26/2023																
3039		Final Inspection	1	1	0%	5/29/2023	5/29/2023																
3040		Corrections	1	1	0%	5/30/2023	5/30/2023																
3041		Final Cleaning	2	2	0%	5/31/2023	5/31/2023																
3042		Closeout Docs	1	1	0%	6/1/2023	6/1/2023																

Data Line