

Friday Report

Date: August 12, 2016

Taylorsville Fire Station #117



Activities: At the Taylorsville Fire Station, Perfection Erection is setting and welding out the columns at the top of the stair tower, while assembling the roof frame and beams on the ground. They hope to fly the roof up next week. The grease interceptor and sampling manhole was set and passed inspection, so we are now connected to the main sewer. The perimeter of the site has been grubbed and graded in preparation for the precast fence, with the exception of a tree or two to fall. The masons continue with the stone, and it is looking great. They are about halfway up the East tower and will be setting some precast seals and headers. North Face Roofing has started the membrane roofing in the East and West towers and are moving along well. Metal stud framing has started on the second floor as well as the plumbing, HVAC and electrical rough-in. Thanks for a great week, have a great weekend.

