

Providence City
Public Works Department
Staff Report

July 13, 2015

Prepared by: Randy Eck

Street Department

- The 300 East 1000 South project started on July 6 and is moving along as scheduled. The new culvert across the street has been installed, new boxes are installed, curb and gutter will start tomorrow morning (July 14). I am hoping to have it paved sometime next week.
- Asphalt walking trail from Eagle View Drive to Sarah Street was paved last week and the project is complete.
- 400 South project is in the design phase.

Culinary Water Department

- The culinary water bore project on Highway 165 was started last week and is going well.
- Back flow protection was installed at the Cemetery last week and the project went well.
- Culinary water/Sanitary Sewer Department raised several low manhole covers and valve boxes last week.

Sanitary Sewer Department

- The sanitary sewer bore project on Highway 165 was started last week and is going well.

Storm Water Department

- New Sanitary Sewer connection at the Public Works Facility was completed last week and we are now in compliance with the State as far as that deficiency is concerned.

Parks Department

- Nothing new to report.