

Parks & Trails CIP Projects Update

Parks & Recreation Department



City Council Meeting
July 7, 2026



Completed Projects Update

Completed Porter Rockwell Trail – North Cranberry Hills Access


- PLANS: Construct trail access from Cranberry Hills neighborhood to the Porter Rockwell Trail (near 11400 S)
- BUDGET – \$41,000
- STATUS:
 - Completed



Current Projects Update


Completed/Current Jenson Farm Park

- PLANS: Design and Development of Phase 1 & 2
 - Phase 1 – Pavilion, Playground, Restrooms, & Parking
 - Phase 2 – Paved Trail, Creek Corridor Improvements
 - Phase 3 – Sports Field, Pickleball Courts, Playground, Restrooms, & Parking
- BUDGET
 - Design - \$215,000
 - Phase 1 Development - \$1,400,000
 - Phase 2 Development - \$1,300,000 (\$650,000 County Grant)
 - Phase 3 Development - \$2,000,000
- STATUS:
 - Master Plan Completed
 - Phase 1 - Completed
 - Phase 2 – Completed
 - Phase 3 – Under Construction
- TIMELINE
 - Phase 3 - Anticipated Completion – July 2026




Current Porter Rockwell Trail – 1300 East UTA Bridge Crossing

- PLANS: Construct trail on existing UTA bridge over 1300 East.
- BUDGET – \$180,000
- STATUS:
 - UTA Agreements finalized
 - Project awarded to Lyndon Jones Construction.
- TIMELINE
 - Start Construction by July 2026
 - Completion by Fall 2026




Current Phebe Brown Trail Phase 2

- PLANS: 0.32 miles of paved trail along the existing East Jordan Canal, from Carlquist Dr. to Corner Canyon Creek (Bellevue Section), including a cross walk with refuge island on Carlquist Dr.
- BUDGET - \$600,000
- STATUS:
 - Preliminary Design Options Completed
 - Reviewing options with City Council
 - May 18th – Meeting with Residents
- TIMELINE
 - TBD – pending direction to P&R Department




Current Sunrise Station Park Expansion

- PLANS: Expand the Sunrise Station Park south across a former access road, connecting improvements with the Inauguration West Park
- BUDGET – \$100,000
- STATUS
 - Funding approved
 - Developed plan
 - Park's Crew to start construction late fall
- TIMELINE – Fall 2026



Current BST Spring Hollow Bridge Replacement

- PLANS: Construct a new 40' x 5' trail bridge at new location to replace existing bridge that is currently being impacted by erosion.
- BUDGET - \$100,000 (\$50,000 UOR Grant)
- STATUS:
 - Secured a \$50,000 UOR Grant
 - Project awarded to Avid Trails
- TIMELINE
 - Construction to start Summer 2026
 - Anticipated Completion – Fall 2026




Existing 12' Bridge



Proposed 40' Bridge


Current Rattle n' Hum Bike Trail – Access to Woods Hollow

- PLANS: Construct a one-way trail connection from Rattle n' Hum Bike Trail to Woods Hollow to help divert east-bound bike traffic off of Eagle Crest Trail.
- BUDGET:
 - Cost Estimate = \$5,000
 - Budget (Primitive Trails) = \$82,500
- STATUS
 - Approved by City Council
- TIMELINE
 - Summer/Fall 2026




Current West Red Rock Access Loop Trail

- PLANS: Construct a loop trail from the existing Red Rock Trail to provide established access to west climbing rocks.
- BUDGET:
 - No Funding Required – Construction by City Trails Crew
- STATUS
 - Approved by City Council
- TIMELINE
 - Construction – Fall/Winter 2026



Current Achtung Baby Bike Trail Reconstruction

- PLANS: Reconstruct the Achtung Baby Bike Trail to encourage more use of trail.
- BUDGET – No City Funding - Funded by the Corner Canyon Trails Foundation
- STATUS
 - Project approved by City Council
- TIMELINE
 - Construction to start Fall 2026
 - Anticipated completion by Spring 2027



Questions or Comments?

Contacts:

Rhett Ogden, Parks & Recreation Director

Brad Jensen, Parks & Recreation Project Manager


Proposed Projects Update

DRAPER CITY
PARKS & RECREATION



Proposed Vertigo Trail & Levitate Trail Intersection – Flyover Crossing

- PLANS: Construct a fly-over crossing at the intersection of Vertigo Trail and Levitate Trail, to reduce conflict at the existing intersection. Includes realignment of trails.
- BUDGET:
 - Cost Estimate = \$25,000
 - No Current City Funding
- STATUS
 - Requesting funding from City Council in FY27 Budget
- TIMELINE
 - Construction - TBD



Proposed Example

Proposed Maple Hollow Downhill Bike Trail & Ann's Trail Intersection – Flyover Crossing

- PLANS: Realign trails and construct a fly-over crossing at the intersection of Maple Hollow Downhill Trail and Ann's Trail, to reduce conflict at the existing intersection. Includes realignment of existing trail.
- BUDGET:
 - Cost Estimate = \$25,000
 - No Current City Funding
- STATUS
 - Requesting funding from City Council in FY27 Budget
- TIMELINE
 - Construction - TBD



Proposed Example

Proposed Trailhead Gates – Orson Smith & Potato Hill Trailheads

- PLANS: Install automatic gates (similar to Coyote Hollow Trailhead) to restrict access during closed hours at Orson Smith Trailhead and Potato Hill Trailhead.
- BUDGET:
 - Cost Estimate = \$60,000
 - No Current City Funding
- STATUS
 - Requesting funding from City Council in FY27 Budget
- TIMELINE
 - Construction - TBD




Proposed Parks & Trailheads Signage

- PLANS: Upgrade signs at all parks and trailheads to include the new city logo, including approximately 60 standard sized signs (smaller parks and trailheads) and 8 large signs (area and community parks).
- BUDGET:
 - Cost Estimate = \$150,000
 - No Current City Funding
- STATUS
 - Requesting funding from City Council in FY27 Budget
- TIMELINE
 - Construction - TBD




Large Sign



Standard Sign

Proposed Canyon Hollow Trail Extension to Peak View Trail

- PLANS: Extend the Canyon Hollow Trail from the Upper Corner Canyon Road to the Peak View Trail.
- BUDGET:
 - Cost Estimate = \$40,000
 - No Current City Funding
- STATUS
 - Requesting funding from City Council in FY27 Budget
- TIMELINE
 - Construction - TBD



Proposed Hidden Canyon Park Development

- **PLANS:** Design and develop new neighborhood park amenities along the perimeter of the existing drainage basin, including playground, picnic shelters, paths, grass area, and restroom
- **BUDGET:**
 - Cost Estimate = \$1,200,000
 - No Current City Funding
- **STATUS**
 - Requesting funding from City Council in FY27 Budget
- **TIMELINE**
 - Construction - TBD



Proposed Honeybee Park/East Jordan Canal Trail Design

- **PLANS:** Design of paved trail improvements, including a 0.25 loop trail in Honeybee Park, a canal crossing, and approximately 1 mile of paved trail within the East Jordan Canal corridor from 11400 S. to 11800 S., and park improvements on the south park area. Initial funding is for the design of the project. Once preliminary design is completed, the city may pursue grant funding to help with the construction of the project, which is estimated to be \$1.7 million.
- **BUDGET:**
 - Cost Estimate = \$150,000 (Design)
 - No Current City Funding
- **STATUS**
 - Requesting funding from City Council in FY27 Budget
- **TIMELINE**
 - Construction - TBD

