




Jones & DeMille
Engineering

www.jonesanddemille.com | 800.748.5275

MONTHLY SUMMARY



RURAL UTAH

INFRASTRUCTURE COALITION

Connecting Rural Utah's Future

Date: June 11, 2026

To: Rural Utah Infrastructure Coalition Board & Executive Director

From: Brian Barton, PE; Daniel Hawley, PE

Subject: Monthly Summary of Work for May 2026

1535 South 100 West
Richfield, UT 84701
435.896.8266

50 South Main, Suite 4
Manti, UT 84642
435.835.4540

38 West 100 North
Vernal, UT 84078
435.781.1988

1675 South Highway 10
Price, UT 84501
435.637.8266

520 West Highway 40
Roosevelt, UT 84066
435.722.8267

775 West 1200 North
Suite 200A
Springville, UT 84663
801.692.0219

1664 South Dixie Drive
Building G
St. George, UT 84770
435.986.3622

7 South Main Street
Suite 107/109
Tooele, UT 84074
435.268.8089

696 North Main Street
PO Box 577
Monticello, UT 84535
435.587.9100

545 East Cheyenne Drive
Suite C
Evanston, WY 82930
307.288.2005

Active Projects

Name	Status	Directly Impacted Counties	Schedule
Uinta Basin Railway (UBRY)	Active Project	Uintah, Carbon, Duchesne	0-2 Years
Jensen Unit Pump Station	Active Project	Uintah	0-1 Years
Ashley Valley Railway (AVRY)	Active Project	Uintah	0-1 Years
Bulk Commodity Ocean Terminal	Active Project	Carbon, Emery, Sanpete, Sevier	0-1 Years

Active Initiatives

Name	Status	Directly Impacted Counties	Schedule
Utah Energy Research Lab (SRERC)	Active Initiative	Carbon, Emery	1-2 Years
Greendale Resort Planning	Active Initiative	Daggett, Uintah	2-5 Years
Navajo Mountain Regional Transportation Planning	Active Initiative	San Juan	0-2 Years

Potential Projects & Initiatives

Name	Status	Directly Impacted Counties	Schedule
Natural Gas Opportunities Planning	Potential Initiative	Daggett, Uintah, Duchesne, Carbon, Emery, San Juan	0-2 Years
Ridge Road Industrial Park Infrastructure	Potential Project	Carbon	0-2 Years
Carbon Fiber Opportunities Planning	Potential Initiative	Carbon, Emery, Sevier	0-3 Years
Air Quality Solutions Study	Potential Initiative	Daggett, Uintah, Duchesne, Carbon, Emery, Sevier, San Juan	1-2 Years
Rural Utah Energy Ecosystem (RUEE)	Potential Initiative by others	Carbon, Emery, Daggett, Uintah, Duchesne, Sevier, San Juan	0-2 Years
Leland Bench Utilities (water, gas, power)	Potential Project	Uintah, Duchesne	2-5 Years
Southeast Utah Rail Line Study	Potential Project	San Juan, Grand	2-5 Years
Lake Powell Bridge Crossing	Potential Project	San Juan	5+ Years
Regional Natural Gas Transmission Pipeline Improvements	Potential Project	Emery, Carbon, Duchesne, Uintah	0-2 Years
Rural Freight Transportation Study (Phase 2)	Potential Project	Sevier, Daggett, Uintah, Duchesne, Carbon, Emery, San Juan	1-2 Years
Power Generation Facility Planning	Potential Initiative	Sevier, Daggett, Uintah, Duchesne, Carbon, Emery, San Juan	1-2 Years
Eastern Utah Regional Connection Planning	Potential Project	Uintah, San Juan, Daggett, Duchesne	2-5 Years
Regional Recreation Planning	Potential Project	Daggett, Uintah, Duchesne, Carbon, Emery, Sevier, San Juan	2-5 Years
Salt Valley Road to Arches	Potential Project	San Juan, Emery, Grand, Wayne, Carbon	0-2 Years
Uinta Basin Economic Impact Study	Potential Initiative	Daggett, Duchesne, Uintah	0-2 Years

Zero-CO2 Emissions Industrial Hub	Potential Initiative	Duchesne, Uintah	1-2 Years
--	----------------------	------------------	-----------

Completed Projects

Name	Status	Directly Impacted Counties	Year
Swinging Bridge	Complete	Daggett	2015
Fiber in Daggett County	Complete	Daggett	2016
San Juan County Fiber	Complete	San Juan	2018
Rural Freight Transportation Study (Phase 1)	Complete	Sevier	2021
Seep Ridge Road Surface Seal	Complete	Uintah, Daggett, Duchesne	2023
San Rafael Energy Research Center	Complete	Emery, Carbon	2023
Utah Navajo Water Settlement Planning	Complete	San Juan	2025

We appreciate the opportunity to work closely with the Coalition on so many critical projects in the region. The following is the summary of our work completed during the past month.

Rural Utah Infrastructure Coalition – Uinta Basin Railway (UBRY)



1. Phase – 12 – Phase 2 Owner's Representative Services / GRAMA Requests

- Legal coordination
- Tribe planning and coordination
- GRAMA annual training
- CIB supplemental coordination
- Kennedy meeting coordination
- Ongoing team meetings
- Executive Director support
- Budget tracking and management

2. Phase – 13 – Strategic Communications

- General media relations
- Report inquiries
- Local contractor coordination
- Social analytics analysis and responses
- Stakeholder meeting and coordination

3. Phase – 40 – BIA Draft Record of Decision Prep

- Subconsultant coordination
- BOR meeting
- KMZ prep across Tribe parcels
- USFWS and STB next steps coordination
- LEBA surveys coordination
- EOW check in

4. Phase – 41 – Ute Tribe Enviro Surveys

- ULT data research

Rural Utah Infrastructure Coalition – Program Management & Engineering Services

1. Phase – 30 – General Services

- 4-Corners Rail Coordination with San Juan County, NM
- Website updates
- Board meeting preparation, coordination, and execution
- General budget coordination
- Project tools review
- Team coordination

2. Phase – 35 – Strategic Communications

- Board meeting preparation and website updates
- Branding review
- Media request for Duchesne

Rural Utah Infrastructure Coalition – Ocean Terminal Planning

3. Phase – 30 – Planning & Studies

- Norda review meetings
- Meeting with Director Heaton, Stearmer and Klein
- ITS-Savage-Utah – UMA meeting
- Norda matrix review
- Rural UT Port study progress update
- CIB Staff coordination