

JENSEN WATER IMPROVEMENT DISTRICT

MEETING APPROVED MINUTES

JULY 7, 2026 9:00 A.M.

JWID OFFICE

5950 S. 8500 E.
JENSEN, UT 84035

MEETING CALLED BY	Russell Tomlinson
TYPE OF MEETING	Work session
FACILITATOR	Mark Jensen – Jones and Demille
NOTE TAKER	Trudy Wheeler
ATTENDEES	Board Members: Russell Tomlinson, Jake Wilkins, Lorn Ruppe, Absent: Randan Vincent, Monty Pratt Employees: Trudy Wheeler, Travis Ruppe Community Participants: Mark Jensen, Bart Jenesn and Todd Allred all from Jones and Demille Engineering, Evan Grover, Cody Riley all from Staker Parsons/Burdick, Clint Atwood, Bridger Ewell and Ben Lemery all from Strata Networks. Mike Weldon from Weldon Construction, Mark Jensen with Uintah Transportation Special Service District On Microsoft Teams: Grace Giles (Staker Parsons/Burdick). Tony Hickman (Burdick), Brook Jones (Jones and Demille), Tammy Stagg (Jones and Demille).

Agenda topics

TOPIC: REDWASH ROAD LINE

DISCUSSION	Discussed the Redwash project, the waterline and the road pavement. For the waterline the material is so dry it absorbs the water and they will need to import material to meet the moisture test, should be 90% in the trench and 96% under the road. Discussed a line that was hit and will measure to see if okay or if needs to be fixed. Martin will be out on Thursday to Stake for the guardrail. Strata has been on site and putting their line in the trench. They have already laid it behind the retaining wall and will need to connect it to their box by the hydrant. Once the trench is laid on the north end, they will lay it roughly 12" above the Jensen line they just need to be called to come out. Weldon exposed the pipe where the locator is showing it shallow. Locator showing 2'9" and Mike verified it's 42". Pass Rock X and will work up to the road crossing, crossing the road will shorten the length 45'. We all just need to communicate together and make sure Todd can verify and do his compaction testing, pictures and sign off. We hired Jones and Demille to be our liaison and make sure everything is done to specs. Will meet onsite to verify depth on exposed line.		
CONCLUSIONS	Will meet on site 7/8 JWID, Burdick, Weldon and Jones and Demille to discuss how to move forward.		
ACTION ITEMS	PERSON RESPONSIBLE	DEADLINE	

TOPIC: OTHER

DISCUSSION			
CONCLUSIONS			
ACTION ITEMS	PERSON RESPONSIBLE	DEADLINE	

ADJOURN

Jake made a motion to adjourn, Lorn 2nd the motion.